

# Physical Financial Progress Report

Name of the Division: - Irrigation Division Dumka

Month: ~~Jan~~ 2017

Sl. No.	Name of the Scheme	Name of the work	Agreement No & dt	Agreed amount	Agreement date of completion	Name of the Agency	Estimated cost	Expenditure up to March 2016	Balance Amount	Programme of work - 2016-17	Allotment Received in 2016-17	Expenditure up to Previous month	Expenditure in this month	Total Expenditure in this year	Physical Progress
1.	Mayuraks- hi left Bank Canal	Restoration & Lining work of M.L. B.C.	1-SBD- 15-16 dt 16.05.15	3848.17 lac	03.06.17	M.L. Haldar Const. P.W.D.	4297.450	1571.381	2337.069	2300.000	1500.00 lac	<del>215.00</del> 216.0120	450.00 lac	666.00 lac	70%
2.	Masanjor S.B.	Repair & Maintenance of Masanjor S.B.	01 E/15/16 dt 12.11.15	10.826 lac	11.05.16	Sai Kashi- Nals- Michia	16.17	2.803	8.023	8.033	13.40	6.78	-	6.78	100%

  
 Executive Engineer  
 Irrigation Division  
 Dumka

REPORT FOR REVIEW MEETING CHAIRED BY D.C. DUMKA DATED *Jan 2017*

Name of Division :- Irrigation Divison Dumka

Sl.No	Name of Scheme	District	Work progress	Remarks
1	I.A.P.	Dumka	Nil	No works of District fund is being executed by this Division
2	B.R.G.F.	Dumka	Nil	
3	UNTIED FUND	Dumka	Nil	
4	I.A.P.	Dumka	Nil	
5	I.T.D.A.	Dumka	Nil	

*24.01.17*  
Executive Engineer  
Irrigation Division  
Dumka