

52

### Physical and Financial Progress Report

Name of the Division :- Irrigation Division Dumka

Month Dec, 2016

S. No.	Name of the Scheme	Name of the work	Agreement No. & Date	Agreeded Amount	Agreement date of completion	Name of the Agency	Estimated Cost	Expenditure up to March 2016	Balance Amount	Programme of Work 2016-17	Allotment Received in 2016-17	Expenditure up to Previous month	Expenditure in this month	Total Expenditure in this year	Physical Progress
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Mayurkshi left bank canal	Restoration & Lining work of M.L.B.C	1/5 BD-15-16 dt. 16.05.15	3848.47	03.06.2017	M/s Hardev Constructions (P) Ltd.	4297.450	1511.381	2337.089	2300.000	1500.000	215.00 Lac	6.50	215.00 Lac	45%
2	Masanjore IB	Repair & Maintainance of Masanjore - IB	01/F2 15-16 dt. 12.11.15	10.836	11.05.2016	Sri Kashi Nath Mishra	16.77	2.803	8.033	8.033	13.40	6.78	-	6.78	100%

  
 Executive Engineer  
 Irrigation Division  
 Dumka



53

REPORT FOR REVIEW MEETING CHAIRED BY D.C. DUMKA DATED *Dec* /2016

Name of Division :- Irrigation Division Dumka

Sl.No	Name of Scheme	District	Work progress	Remarks
1	I.A.P.	Dumka	Nil	No works of District fund is being executed by this Division
2	B.R.G.F.	Dumka	Nil	
3	UNTIED FUND	Dumka	Nil	
4	I.A.P.	Dumka	Nil	
5	I.T.D.A.	Dumka	Nil	

*3*  
3.12.16  
Executive Engineer  
Irrigation Division  
Dumka